

BUILDER – HANDY CHECKLIST

This checklist should be read in conjunction with the appropriate Hebel Design & Installation Guide.

Builder:	
Hebel Installer:	
Building:	
Floor level:	
Grids or area:	

CONSTRUCTION STEP	Satisfactory	Action required
Slab		
Ensure slab rebate formed correctly and flattened with a wood float, adjust if necessary.		
Ensure slab edge does not protrude further than 72mm from the frame and the vertical edge of the rebate does not proceed further than 20mm from the frame, adjust if necessary.		
Frame		
Ensure frame is complete, level, plumb and installed where required for the installation of the Top Hats and PowerPanel ^{XL} panel, especially in the gable areas.		
Ensure the bracing has been installed correctly, with extra ply added, to maintain the alignment of the entire wall.		
Services		
Ensure water pipes have been installed with all vertical runs located between the studs and not on the external face of the frame.		
Windows		
Ensure windows have been supplied with the correct reveal size and installed correctly.		
Supplied by Builder		
DPC		
Galvanised lintels (if required)		
Abeflex' (gables and control joints)		
Sealant and foam backing rod for control joints.		

Hebel Installer (Company Name): _____

Name: _____

Signature: _____

Date: _____